

SOLAR ENERGY

407 Attachment 6

Town of Grand Island

**Appendix 1
Decommissioning Plan**

[Added 7-6-2020 by L.L. No. 11-2020; amended 10-18-2021 by L.L. No. 9-2021]

Date: [Date]

Decommissioning Plan for [Solar Project Name], located at: [Solar Project Address]

Prepared and submitted by [Solar Developer Name], the owner of [Solar Farm Name]

As required by the Town of Grand Island, [Solar Developer Name] presents this decommissioning plan for [Solar Project Name] (the "Facility").

Decommissioning will occur as a result of any of the following conditions:

1. The land lease, if any, ends
2. The system does not produce power for [12] months
3. The system is damaged and will not be repaired or replaced

The owner of the Facility, as provided for in its lease with the landowner, shall restore the property to its condition as it existed before the Facility was installed, pursuant to which may include the following:

1. Removal of all operator-owned equipment, concrete, conduits, structures, fencing, and foundations to a depth of 36 inches below the soil surface.
2. Removal of any solid and hazardous waste caused by the Facility in accordance with local, state, and federal waste disposal regulations.
3. Removal of all graveled areas and access roads unless the landowner requests in writing for it to remain.

All said removal and decommissioning shall occur within [12] months of the Facility ceasing to produce power for sale.

The owner of the Facility, currently [Solar Developer Name] is responsible for this decommissioning.

Facility Owner Signature: _____ Date: _____